



Presentation to the Traffic Commission

December 18, 2019

Christopher Bauer, PE, PTOE
Associate & General Manager
McMahon Associates, Inc.

- Task Status:
 - Highway Occupancy Permit (HOP) Cycle 1 Submission
 - Substantially complete
 - Submission to PennDOT is imminent

 - Traffic Signal Permits Cycle 1 Submission
 - Substantially complete
 - Warrant Study substantially complete
 - Submission concurrent with HOP

 - Right-of-Way Plans
 - Developed after Cycle 1 Comments are received.

 - Utility Coordination
 - On going One Call Complete
 - Developing PennDOT 4181 relocation forms

- Schedule:
 - Highway Occupancy Permit (HOP) Approval
 - April 2020
 - Advertising-Bidding-Award
 - May 30, 2020
 - Construction
 - Summer of 2020
 - 4-6 month construction period
 - Long Lead items are the traffic signal mast arms.

- Next Steps:
 - Engineering Estimate
 - To be updated January 2020
 - Funding plan update January 2020
 - TE-160 Forms/Traffic Signal Resolution
 - Ready for Board action January 2020